

ID	Task Name	Duration	Start	Finish	Activity	March	April	May	June	July	August	September	October
1	<b>2020 - Planned outages</b>												
2	<b>UNIT ONE</b>												
3		70 days	Mon 27.7.20 0:00	Mon 5.10.20 0:00	Boiler-repl.SH2 and RH1; full repair all Rec Gas ducts,ESP replacement fields 3A, 3B, 3C, 3D ,4A, 4B ,casing repair; chemical cleaning Boiler and Turbine Condenser; Boiler,Turbine,Generator and Auxiliary major overhaul-activities from Base Program;					27.7		5.10	
4	<b>UNIT TWO</b>												
5	Major Outage	21 days	Mon 10.8.20 0:00	Mon 31.8.20 0:00	Boiler,Turbine,Generator and Auxiliary minor overhaul-activities from Base Program;						Major Outage 10.8	31.8	
6	<b>UNIT THREE</b>												
7	Major Outage	21 days	Wed 1.7.20 0:00	Wed 22.7.20 0:00	Boiler,Turbine,Generator and Auxiliary minor overhaul-activities from Base Program;					Major Outage 1.7	22.7		
8	<b>UNIT FOUR</b>												
9	Major Outage	21 days	Wed 1.7.20 0:00	Wed 22.7.20 0:00	Boiler,Turbine,Generator and Auxiliary minor overhaul-activities from Base Program;					Major Outage 1.7	22.7		
10	<b>FGD 12</b>												
11	planned maintenance	21 days	Mon 10.8.20 0:00	Mon 31.8.20 0:00	planned maintenance + inspection ;						10.8	31.8	
12	<b>FGD 34</b>												
13	planned maintenance	21 days	Wed 1.7.20 0:00	Wed 22.7.20 0:00	planned maintenance + inspection ;					1.7	22.7		
14	<b>COMMON Cooling Tower 1</b>	20 days	Wed 1.7.20 0:00	Tue 21.7.20 0:00	planned maintenance + inspection ; rein device - replacement - 25 %					1.7	21.7		
15	<b>COMMON Cooling Tower 2</b>	20 days	Mon 10.8.20 0:00	Sun 30.8.20 0:00	planned maintenance + inspection ; rein device - replacement - 25 %						10.8	30.8	
16	<b>Coal Stacker Reclaimer A</b>	70 edays	Mon 16.3.20 0:00	Mon 25.5.20 0:00	Major mechanical and electrical maintenance . Rail way refurbishment	16.3		25.5					