

ID	Task Name	Duration	Start	Finish	Activiti	Mar '19	Apr '19	May '19	Jun '19	Jul '19	Aug '19	Sep '19
1	2019 - Planned outages											
2	UNIT ONE											
3	Major Outage	21 days	Wed 10.7.19 0:00	Wed 31.7.19 0:00	Boiler,Turbine,Generator and Auxiliary minor overhaul-activities from Base Program;					Major Outage 10.7	31.7	
4	UNIT TWO											
5	Major Outage	65 days	Sat 29.6.19 0:00	Mon 2.9.19 0:00	Boiler-repl.SH2 and RH1; full repair all Reci Gas ducts,ESP casing repair; chemical cleaning Boiler and Condenser; Boiler,Turbine,Generator and Auxiliary major overhaul-activities from Base Program;				Major Outage 29.6		2.9	
6	UNIT THREE											
7	Major Outage	21 days	Fri 7.6.19 0:00	Fri 28.6.19 0:00	Boiler,Turbine,Generator and Auxiliary minor overhaul-activities from Base Program;			Major Outage 7.6	28.6			
8	UNIT FOUR											
9	Major Outage	21 days	Fri 7.6.19 0:00	Fri 28.6.19 0:00	Boiler,Turbine,Generator and Auxiliary minor overhaul-activities from Base Program;			Major Outage 7.6	28.6			
10	FGD 12											
11	planned maintenance	21 days	Wed 10.7.19 0:00	Wed 31.7.19 0:00	Partial replacement rubber lining from level 12 to level 24 planed maintenance + inspection					10.7	31.7	
12	FGD 34											
13	planned maintenance	21 days	Fri 7.6.19 0:00	Fri 28.6.19 0:00	planed maintenance + inspection ;			7.6	28.6			
14	COMMON Cooling Tower 1	20 days	Wed 10.7.19 0:00	Tue 30.7.19 0:00	planed maintenance + inspection ; rein device - replacement - 25 %				10.7	30.7		
15	COMMON Cooing Tower 2	20 days	Fri 7.6.19 0:00	Thu 27.6.19 0:00	planed maintenance + inspection ; rein device - replacement - 25 %			7.6	27.6			
16	Coal Stacker Reclaimer C	70 edays	Mon 18.3.19 0:00	Mon 27.5.19 0:00	Major mechanical and electrical maintenance . Rail way refurbishment	18.3		27.5				